PROPERTY CHANGES SINCE JUNE 30. 1918.

AFE NO	DATE	DESCRIPTION
67	1-20-23	Redrive Bridge H-38.42 with creo. piling & carry deck.
118	2-6-23	Replace Bridge H-38.64.
120	8-1-23	Fill Bridge H-37.48 and place 36" x 27' C.I. Pipe, 36" x 16' G.I. Pipe & 42" x 16' G.I. Pipe.
149	8-24-23	Place 80# R.R. Crossing Frog, Sta. 1936+74.5 at crossing with U.S. Govt. narrow gauge track.
446	4-14-26	Fill Bridge H-37.92 and place 24" x 40' C.G.I. Pipe.
523	10-22-26	Retire tie plates from M.T. Mile H-38 & from Track #19.
560	10-27-27	Place tie plates in M.T. Miles H-38 & H-39.
1550	-28	Retire all R/W. fence - Mile H-38.
805	7-11-29	Place tie plates in M.T. Miles H-38 & H-39 and Track #19.
1183	1-15-29	Retire Section Tool House.
1008	-31	Place tie plates in M.T. Mile H-39 & retire tie plates from M.T. Mile H-39.
1477	12-31-31	Replace untreated with creosoted cross ties in M.T. Miles H-38 & H-39.
1297	6-17-32	Place tie plates in M.T. Miles H-38 & H-39.
1540	11-7-34	Replace Bridge H-37.00 with a 267' creo. pile trestle & fill 69' on East & 31' on West ends.
1450	3- -35	Place tie plates in M.T. Miles H-38 & H-39.
1886	3- -37	Place 15" x 26' C.G.I. Pipe Culvert at Sta. 1943+00.
1869	3-31-37 Prog.	Place 100 C.Y. cr. stone ballast in M.T. Mile H-39.
1869F	12-31-37	Place 40 C.Y. gravel ballast in M.T. Mi. H-39.

CHEATHAM COUNTY, TENN.

SHEET NO. 13 OF 29 SHEETS OF WESTERN DIVISION FROM SURVEY STATION 1934+92.6 TO SURVEY STATION 2040+52.6

VALUATION ENGINEER

011-014

RIGHT-OF-WAY AND TRACK MAP

WESTERN DIVISION

TENNESSEE CENTRAL RAILROAD

STATION 1934+92.6 TO STATION 2040+52.6

SCALE, 1 IN. = 200 FT. JUNE 30, 1918

VALUATION DEPARTMENT
NASHVILLE, TENN.

V-2 / 13

V-2 / 13