A.F.E. No	Date Comp.	Description of Change
10621	4- -28	Rem. trks #184 & #185
6369	1-7-26	Const. of R/W. fence E side from Sta. 4980+16 to 5000+66 & C.G. Sta. 5000+16
11097	2-6-29	Inst. of 60' 7'x5' reinf. Conc. culv. Sta. 4994+83 to rep. 70' 4'x5' S.B.
13953	3-6-31	Const. of R/W. fence. from Sta. 4942+09 to 4987+84

Fence on South side, sta. 4931+95 to 4955+75., 4959+75 to 4962+50., 4967+00 to 4976+50., 5012+00 to 5017+59., and 5031+85 to 5037+55.
Fence on North side, sta. 4987+85 to 5031+85, and 5033+38 to 5037+55.
R/W Fenced on South side, 50' from ℄ M.T Sta. 4949+24 to Sta. 66+93 Contr 21944 4-15-25
" " " " " 50' " " " " " 4966+93 " " 5000+66 " 21945 3-10-25
" " " " " " " " " " " 4954+15 " " 5002+50 " 42005 2-4-55

L.F. 16229 Cont. 36659 8-16-48 Board of Public Utilities City of Paris Power Line x-ing at Sta. 5012+63
" 35377 " 40504 12-19-53 " " " " " " " " " " Sta. 5034+02

Sheet No 48 of 111 of Memphis Line from survey station 4931+95 to survey station 5037+55

Valuation Engineer

RIGHT OF WAY AND TRACK MAP
LOUISVILLE AND NASHVILLE R. R. CO.
MEMPHIS LINE

STATION 4931+95 TO STATION 5037+55

SCALE 1 INCH = 200 FT.

OFFICE OF CHIEF ENGINEER.
LOUISVILLE, KY.

V. 25 / 48.

040-017

25-48.

Henry County, Tenn.