PROPERTY CHANGES SINCE JUNE 30, 1918.

A.F.E. No.	DATE	DESCRIPTION
399	3-5-19	Construct Passing Track 2515' long on S. side of M.T. P.S. sta. 3187+36 and 3212+51.
701	1-31-22	Retire all roadway property by sale to T.C. Ry. Co.
53	2-1-22	Addition of all roadway property by purchase from T.C.R.R. Co.
1423	12-31-22	Construct R/W Fence. N. side, sta. 3226+76 to 3238+00. Retire R/W Fence. N. side, sta. 3229+00 to 3248+00
35	2-1-23	Construct Coaling and Sand Station and Coal Chute Spur Trk. 371' long, P.S. 3234+03. Engine Ho. 11'x19'. Sand Ho. 10'x12½'. Retire old Coaling Station and Dwelling.
22	6-22-23	Apply add. tie plates to Main Track. Mile 61 = 1898. Mile 62 = 1792.
285	9-25-23	Widen fills for Main Track - Mile 62.
148	11-10-23	Construct std. Section House 26'x13'x10½' and 13'x11'x10½', at Carthage Junction.
242	12-31-23	Apply 510 add. 7"x9" tie plates to Main Track - Mile 62.
1020	12-31-23	Apply 602 Cu. Yd. Slag ballast and convert 602 Cu. Yd. Cinder ballast to embankment - Mile 62.
1424	12-31-23	Retire and replace R/W Fence. S. side, sta. 3259+00, to 3262+30.
260	1-19-24	Construct ballast deck bridge 86' long - E. Approach to Br. #61.10.
321	3-7-24	Apply fourth chords on Brs. #59.91 and 60.20.
320	3-10-24	Retire E. Approach of Br. #61.10 - 86' long.
345	11-20-24	Apply 384 - 7"x9" tie plates to Coal Chute Spur.
1020	12-31-24	Apply 156 Cu. Yd. Slag ballast and convert 156 Cu. Yd. Cinder ballast to embankment - Mile 61. Apply 160 Cu. Yd. Slag ballast and convert 160 Cu. Yd. Cinder ballast to embankment - Mile 62.
372	1-6-25	Install fire extinguishers in Depot and Coal Chute at Carthage Junction.
1020	12-31-25	Apply 152 Cu. Yd. Slag ballast and convert 152 Cu. Yd. Cinder ballast to embankment - Mile 61. Place 202 Cu. Yd. Slag ballast and convert 202 Cu. Yd. Cinder ballast to embankment - Mile 62.
1366	1925	Retire cross ties from Main Track. Mile 61 = 220. Mile 62 = 548.
1428	12-31-25	Construct R/W Fence. S. side, sta. 3178+40 to 3214+65. N. side, sta. 3189+45 to 3214+65. Retire R/W Fence. S. side, sta. 3178+40 to 3214+00 and sta. 3214+65 to 3222+00. N. side, sta. 3189+45 to 3214+00 and sta. 3222+20 to 3224+46.
399	2-10-26	Apply 7"x9" tie plates. Mile 61 = 1044. Mile 62 = 941. Carthage Jct. Passing Trk. = 1634.
562	10-20-26	Apply 668 add. 7"x9" tie plates to Main Track - Mile 61.
1020	12-31-26	Apply 535 Cu. Yd. Stone ballast and convert 411 Cu. Yd. Cinder and 124 Cu. Yd. Gravel to emb. - Mile 62.
737	9-30-27	Construct shed room 10'x14' and 10'x14' porch on Section House.
770	11-23-27	Construct pole line and install electric lights in Depot and Section Houses at Carthage Jct.
634	7-24-28	Apply add. tie plates. Mile 61 = 420 - 7"x9" and 916 - 7"x8½". Mile 62 = 370 - 7"x9".
896	11-8-28	Ext. Coal Chute Trk. 28½' at W. end and 82½' at E. end. P.S. sta. 3234+85.5.
833	11-17-28	Install Comp. Desk Telephone at Carthage Jct. Tel. Office.
872	11-17-28	Replace Water Tank with 20'x24' redwood Tank on creo. tbr. tower 17' high. ℄ 3228+61.
968	12-31-28	Place creo. cross ties in Main Track. Mile 61 = 709. Mile 62 = 140.
1020	12-31-28	Apply 450 Cu. Yd. Stone ballast and convert 450 Cu. Yd. Cinder ballast to embankment - Mile 61.
795	Dec. 1928	Apply double 8" inner guard rail - sta. 3223+84 to sta. 3233+88.
858	2-1-29	Install 18" Corr. G.I. Pipe Culvert 30' long. ℄ sta. 3233+07.
693	2-10-29	Apply tie plates. Mile 61 = 295 - 7"x8½". Mile 62 = 749 - 7"x9". Coal Chute Trk. = 92 - 7"x9".
808	5-10-29	Apply add. 7"x9" tie plates to Main Track. Mile 61 = 607. Mile 62 = 432.
1097	11-13-29	Lay 80# rail in Main Track - sta. 3257+73 to sta. 3262+30.
1052	Dec. 1929	Retire 3 Section House toilets and construct 3 dbl. toilets 3½'x6'x6½' at Carthage Jct.
1576	Dec. 1930	Retire and replace R/W Fence, N. side, sta. 3178+40 to 3189+45.
1190	May, 1931	Apply 619 add. 7"x9" tie plates - Mile 62.
1474	12-31-31	Replace unt. cross ties with creo. cross ties. Mile 61 = 50. Mile 62 = 315. Passing Track = 15.
1606	1931	Retire R/W Fence. S. side, sta. 3156+70 to 3159+50.
1300	6-24-32	Apply 251 add. 7"x9" tie plates. - Mile 62.
1449	2-28-34	Apply 43 add. 7"x10" tie plates - Mile 61.
1563	Apr. 1935	Apply add. 7"x10" tie plates. Mile 61 = 80. Mile 62 = 200.
1212	Feb. 1935	Lay 90# rail. Main Track - sta. 3156+70 to 3186+96 and sta. 3221+12 to 3262+30 Carthage Jct. Coal Trk. - 160'. Extend E. Leg Wye Trk. #54 easterly 66'
1693	9-24-35	Replace Bridge 60.20. with 54"x34" C.G.I. Pipe & fill.
1737	12-31-36	Place tie plates in M.T. Miles 60 & 62.
1841	3- -37	Lay 90# relay rail in M.T., Sta. 3186+96 to Sta. 3221+12, & 183' of West & 163' of East ends of Passing Track & extend 33' Westerly.
1888	2- -37	Install 18"x12' C.G.I. Pipe under private road crossing at Sta. 3191+82.
1944	6- -37	Install electric lights at coal chute.
2073	1-31-39	Install underground gasoline tank at Tool House.
3160	4-1-46	Replace Coaling Station & Sand House Account Destroyed By Fire. Retire 482' Coal Chute Track & Shorten Passing Track 222' by Retiring 436' & Constructing 214' At East End.

RIGHT-OF-WAY AND TRACK MAP

EASTERN DIVISION

TENNESSEE CENTRAL RAILROAD

STATION 3156+70 TO STATION 3262+30

SCALE, 1 IN. = 200 FT. JUNE 30, 1918

VALUATION DEPARTMENT
NASHVILLE, TENN.

SHEET NO. 30 OF 97 SHEETS OF EASTERN DIVISION FROM SURVEY STATION 3156+70 TO SURVEY STATION 3262+30.

VALUATION ENGINEER

V-3
30