PROPERTY CHANGES SINCE JUNE 30, 1918.

A.F.E. No.	DATE	DESCRIPTION
685	1-31-22	Construct 60000 Gal. water tank, frame pump house, and install automatic pumping unit at Watertown.
701	1-31-22	Retire all roadway property by sale to T.C. Ry. Co.
53	2-1-22	Addition of all roadway property by purchase from T.C.R.R. Co.
1	7-14-22	Complete construction of 60,000 Gal. water tank, and 10'X16' pump house and pumping unit.
168	3-22-23	Retire furniture and fixtures in Depot, acct. destroyed by fire.
169	3-22-23	Retire Combination Pass. and Frt. Station, account destroyed by fire.
22	6-22-23	Place 7"X9" tie plates. Mile 45 = 1194. Mile 46 = 900.
217	9-5-23	Apply fourth chords to Br. # 44.13
1157	1923	Lay 70# rail in 308' of Track #43
263	1-5-24	Replace 2 box car body tool houses with 14'X20' double tool house.
197	1-7-24	Construct brick combination station, 23'X150'X15', and platforms 16'X23' & 8'X120'
216	1-21-24	Rebuild Br. #43.87 with an O.D. pile trestle, 32' long, with masonry abutments.
305	2-28-24	Retire turntable, miscellaneous grading, and Turntable Track #44.
320	3-10-24	Retire Br. #43.87, 31' long.
383	10-31-24	Retire Track #45, 388' long.
1020	12-31-24	Place 300 Cu. Yd. add. Slag ballast and convert 300 Cu. Yds. Cinders - Mile 46.
372	1-6-25	Install fire extinguisher in combination station.
1428	12-31-25	Retire and replace R/W Fence, S. Side, sta. 2387+50 to 2400+75. Retire R/W Fence N. Side, sta. 2382+30 to 2396+00.
1366	1925	Retire cross ties. Mile 45 = 24. Mile 46 = 134.
399	2-10-26	Place 7"X9" tie plates. Mile 46 = 1302. Trk. #42 = 424. Trk. #43 = 1178. Trk. #47 = 118.
562	10-20-26	Place 344 - 7"X9" tie plates on Track #46.
1020	12-31-26	Place 97 Cu. Yd. Stone ballast and convert 97 Cu. Yd. Cinders to embankment - Mile 45. Place 321 Cu. Yd. Stone ballast and convert 321 Cu. Yd. Cinders to embankment - Mile 46
1430	12-31-27	Const. R/W Fence, S. side, sta. 2356+78 to 2376+18. Retire R/W Fence, S. side, sta. 2356+78 to 2375+00.
634	7-24-28	Place add. 7"X9" tie plates. Mile 45 = 86. Mile 46 = 420.
849	10-20-28	Place 91 Cu. Yd. add. embankment - Mile 46 acct. widening fills.
968	12-31-28	Place creo. cross ties. Mile 45 = 284. Mile 46 = 334. Place 76 creo. Br. Ties on Br. #45.20.
1020	12-31-28	Place 93 Cu. Yd. Stone ballast and convert 93 Cu. Yd. Cinders to embankment - Mile 45.
1605	1928	Const. R/W Fence, N. side, sta. 2356+78 to 2363+00 and N. & S. sides, sta. 2410+00 to 2417+50. Retire R/W Fence, N. side, sta. 2356+78 to 2363+60 and sta. 2366+00 to 2368+20. N. & S. sides, sta. 2410+00 to sta. 2417+50.
608	3-13-29	Extend Trk. #42 - 470' westerly. New length 1849'. P.S. W. end, sta. 2357+17.
808	5-10-29	Place 7"X9" tie plates. Mile 45 = 482. Mile 46 = 248.
1170	12-12-29	Replace 1 set unt. switch ties with treated switch ties in Trks. #42 and #47.
992	12-31-29	Place 116 Cu. Yd. additional Stone ballast - Mile 46.
1577	1929	Construct R/W Fence, N. side, sta. 2340+00 to 2356+78. S. side, sta. 2350+50 to 2356+78. Retire R/W Fence. N. & S. sides, sta. 2330+74 to sta. 2356+78.
1002	4-23-30	Place additional 7"X9" tie plates. Mile 45 = 592. Mile 46 = 148.
1146	4-28-30	Lay 70# rail in Trk. #43 and Trk. #46.
1199	9-17-30	Purchase of 0.06 A. add. land at Br. #44.13. Parcel #16.
1180	10-7-30	Replace Br. #44.13 with creo. B.D.T. 134' long on masonry piers and abutments.
1114	12-31-30	Place 39 Cu. Yd. additional Stone ballast - Mile 46.
1474	12-31-31	Replace 30 unt. cross ties with creo. cross ties - Mile 46.
1300	6-24-32	Place 50 - 7"X10" tie plates - Mile 45.
1514	12-14-33	Retire Myers Mill Spur Track - #47.
1449	2-28-34	Apply additional tie plates. Mile 46 = 395 - 7"X10". Trk. #42 = 50 - 7"X9".
1545	10-16-34	Raise Br. #45.20 - 12", and raise grade sta. 2382+54 to sta. 2395+00.

PROPERTY CHANGES Cont.

AFE NO.	DATE	DESCRIPTION
1558	5-23-25	Lay 70# relay rail in 1179' of Track #42 and 317.5' of Track #46 & extend Track #46 - 13'.
1666	12-31-35	Place tie plates in M.T. Mile 45.
1731	12-31-36	Construct R/W fence, both sides Sta. 2312+57 to Sta. 2329+82, N. side Sta. 2401+46 to Sta. 2406+74, Retire fence same limits.
1737	12-31-36	Place tie plates in M.T. Mile 45 & Track #43.
1866	12-31-37	Construct R/W fence S. side Sta. 2401+35 to Sta. 2407+85, retire fence same limits.
1873F	12-31-37	Place tie plates in M.T. Mile 45.
2006	12-31-38	Place tie plates in M.T. Mile 46.
2073	1-31-38	Install underground gasoline tank at Tool House.

WILSON COUNTY, TENN.

SHEET NO. 22 OF 37 SHEETS OF EASTERN DIVISION FROM SURVEY STATION 2311+90 TO SURVEY STATION 2417+50

VALUATION ENGINEER

RIGHT-OF-WAY AND TRACK MAP

EASTERN DIVISION

TENNESSEE CENTRAL RAILROAD

STATION 2311+90 TO STATION 2417+50

SCALE 1 IN. = 200 FT. JUNE 30, 1918

VALUATION DEPARTMENT NASHVILLE, TENN.

V-3 22

095-016