RFE 23304	7-14-38	Rd. Wat and Dump from Sta. 16 yard at Bakers
" 29663	9-12-42	Derails on Trk. #7 replaced with "B" posts
" 31184	9-2-43	Cut Trees along Trk. #1 & Fence
" 33656	4-28-45	Trees along Trk. #1 & Fence
" 39115	1-24-49	Rd. Wat. & Dump at Wk. 4-7-49
" 41885	9-28-52	Rd. Wat. & Dump at Wk. 4-4-52
" 41490	4-4-52	FENCE WEST R/W STA 500+25 TO 528+00.
" 47964	8-21-56	Sale of Rd. Trk. 6.

ABANDONED @ M.T. L&N R.R.

S.B. Patton

Lottie G. Hart

Moses Pon

Jas Bowers

Wm Collins

P.A. Shelton

J.C. Baker '16

WK Lee

Oil pot

BAKERS, TENN.

J.J. Luton

J.C. Baker '16

Julia A. Bowers

B.R. Smiley

W.A. Harner

(B.M. Luton) S.B. Patton

No. 1 No. 2 No. 3 No. 4 No. 5 No. 6 No. 7 No. 8 No. 9 No. 10 No. 11 No. 12

184 185

420 430 460 490 500 510 520

N

cut + fill

cut + fill

cut + fill

2" C.R. Δ 19°46'

1°24' C.R. Δ 30° 02'

2°25' C.R. Δ 12°28'

2°09'24" C.L. Δ 9°42'

CULVERT 4-4 Dia. (RD)

NO. 3.38 3'-3" RD

MATCH BRINK FOR NEXT SHEET 522+40

ABANDONED @ M.T. L&N

CONT.	4-10-42	Martin Wise,	Fence from Sta. 445+84 to Sta 457+54
39921	10-28-45	Nashville Elec. Serv.	Wire xing at 468+50
34357	10-5-51	Hubert Maynard	Fence from Sta. 500+25 to 528+00 West R/W
LE19000-30 39422	2-23-61	Lloyd Crockford	R.R.W. Fence (S. 445+11 to 458+75 - west side only
47196			

Sheet 19 of 20 of Henderson Division from survey station 416+80 to Survey station 522+40

Valuation Engineer

RIGHT OF WAY AND TRACK MAP
LOUISVILLE AND NASHVILLE R. R. CO.

HENDERSON DIVISION

STATION 416 + 80 TO STATION 522 + 40

SCALE-1 INCH = 200 FT. JUNE 30. 1972.

OFFICE OF CHIEF ENGINEER
LOUISVILLE, KY.

19-050

K.S.O. 3

Davidson Co., Tenn.