No.	Grantor.	Grantee.	Instr.	Date.	Record.		Cust.No.	Remarks.
1	J Cook	Miss. Cent. R. R. Co.	W. D.	4-4-73	5-642	8-12-74	27	
2	M J Yarborough	"	"	4-5-73	5-643	8-12-74	26	
3	J M Hart	"	R. W. Agmt.	5-22-72			78	
4	R H Altman, etal	"	W. D.	4-5-73	5-645	8-12-74	25	
5	H S Miller	"	"	4-5-73	5-650	8-12-74	24	
6	J Aslin	"	"	4-5-73	5-639	8-12-74	23	
7	T Carr	"	"	4-5-73	5-625	8-12-74	22	
8	R C Crocker	"	"	4-5-73	5-648	8-12-74	21	
9	T M Lemond	"	"	4-5-73	5-636	8-12-74	20	
10	R C Crocker, etal	"	"	4-5-73	36-34	6-12-00	72	
11	W M Lemond	"	"	4-5-73	5-641	8-12-74	19	
12	W T Lawrence	"	"	4-5-73	5-625	8-12-74	74	

Fence Notes

R. of W. on West	7822 + 62 to 7862 + 60	5 B.W.
	7880 + 10 " 7885 + 96	5 B.W.
	7888 + 25 " 7931 + 11	5 B.W.
	7931 + 95 " 7969 + 18	5 B.W.
	7969 + 98 " 7981 + 27	5 B.W.
R. of W. on East	7822 + 62 " 7862 + 60	5 B.W.
	7880 + 10 " 7885 + 96	5 B.W.
	7888 + 25 " 7931 + 11	5 B.W.
	7931 + 95 " 7946 + 33	5 B.W. 24 W.W.
	7969 + 98 " 7981 + 27	5 B.W.

INDEX NO	WORK AUTH	DESCRIPTION	DATE COMPLETED
"A"	5359	CONSTR. PUMP HO. & WATER TANK	NOV. 1918
B	6024	Const. 3124' Ext. to Pass. Trk.	Sept. 1919
	R-266	Br. 442.7 Ret. 243' O.D.P.T. & Fill	Oct. 1918
	R-267	Br. 442.4 " 70' " " "	Oct. 1918
	8818	Br. 441.9 " 27' " " Install 27' S.B.D.T.	Oct. 1922
	9212	Br. 442.2 " 40' " " " 40' "	Oct. 1922
	2926	Br. 440.4 Repl 110' " with 47' D.P.G. & 115' O.D.P.T.	Mar. 1926
	4296	Br. 443.0 Renewed	Oct. 1926
	1138-P	Br. 442.8 (442.9) Const 153' O.D.P.T.	Mar. 1919

027 - 16

Sheet No. of 22 of valuation section I-Tenn.12. Jackson to Tenn.Ky. State line of the Illinois Central Railroad Company, from survey station 6457+84 to survey station 9813+10

Valuation Engineer

RIGHT-OF-WAY AND TRACK MAP

CHICAGO, ST. LOUIS & NEW ORLEANS R.R.

OPERATED BY THE

ILLINOIS CENTRAL RAILROAD

JACKSON TO TENN.-KY. STATE LINE

STATION 7822+62 TO STATION 7981+27

M. P. C-444 TO M. P. C-441

SCALE-1 IN. = 200 FT.

JUNE 30, 1916.
Rev. Dec. 31, 1927
Land " " 1930

OFFICE OF CHIEF ENGINEER.
CHICAGO, ILL.

I-Tenn 12
10.