A.F.E. №	DATE COMPLETED	DESCRIPTION OF CHANGE
4467	1-10-24	FENCE R.O.W. THROUGH PROPERTY OF MARGARET VANDERGRIFF.
36670		SHIFTING NORTH T.O. AND RETIRING 131' TRK. 115.
40072	5-31-52	Track #115 extended & R/W acq.

No.	Grantor	Grantee	Inst	Date	Record	Cust. No.	AFE	Area	Remarks
10	Mrs. Rosie Weaver	L & N RR Co.	Deed	9-28-50	555 - 219	13899		.24 Ac	
13	Mr. John W. Vance et. ux.	L.&N.R.R.Co.	"	10-5-50		13906		0.25 Ac.	
12	Alvin K. Bissell et. al.	L.&N.R.R.Co.	"	11-4-50		13913		0.13 Ac.	
11	" " " " "	" " " " "	"	" " "		"		0.61 Ac.	

R/w is fenced on Right side from Sta. 14824+50-Sta. 14833+86.
" " " " Left " " " 14865+32- " 14872+25.
" " " " Left " " " 14887+38- " 14889+61.
" " " " Right " " " 14889+90- " 14996+89.
" " " " Left " " " 14900+80- " 14914+20.
" " " " Right " " " 14904+16- " 14930+10.
" " " " Left " " " 14916+55- " 14930+10.
R/w " " " Both sides " " 14877+30 " 14889+30. Cont. № 20718-6-16-23 Margaret Vandergriff.
" " " " " " " 14840+82 " 14856+15 " " 29317 12-15-36 Newton Hill
" " " " S'west " " " 14910+17 " 14922+73 " " 30709 1-19-39 A.F. Weaver & wife
" " " " N'East " " " 904+22 " 923+19 " 36295 12-12-47 J.W. Vance & wife

Cont. 28695 1-21-36 Tenn. Pub. Serv. Co. wire x-ing at 14831+72
Cont. 26946 12-27-40 Sou. Bell T.&T. Co. wire & pole encr. 48.6' Rt. 833+01 to 840+81
Cont. 26942 4-4-41 Sou. Bell T.&T. Co. guy anchors on L. at 845+34 & at 849+72
" 35076 5-7-46 W.A. Cinnamon & Wife 539' Fence from Sta. 14856+15 to 14861+59
~~38988 4-3-51 Knoxville Utilities Board Power Line over at Sta. 14866+12.3~~ Cancelled 7-9-51
L.F. 33973 " 38988 7-9-51 Knoxville Utilities Board Power Line over Sta. 66+12.3
" 41928 " 39761 3-28-52 C.F. Edington 3/4" water line sta. 14837+23 Transfer to Mrs. Fred. E. Woods - Memo. 7-2-54
" 47521 8-14-61 H.G. Coker, Sr., 3/4" Water Line Sta. 14832+25

Sheet No. 31 of 39 of Knoxville Division from Survey Station 14824+50 to Survey Station 14930+10

Valuation Engineer

RIGHT OF WAY AND TRACK MAP
LOUISVILLE AND NASHVILLE R. R. CO.
KNOXVILLE DIVISION

STATION 14824+50 TO STATION 14930+10

SCALE - 1 INCH = 200 FT. JUNE 30 1917.

OFFICE OF CHIEF ENGINEER, LOUISVILLE, KY.

90-31

Knox Co. Tenn.

047-007

V-90 31

15-4